

Overview of Weekly Activities

**Unity State**

**Pariang—Jamjang Road:**

- A joint infrastructure assessment mission with UNHCR was completed in Pariang County on 21 May.

**Lakes State**

**Mingkaman IDP settlement sites:**

- Internal road works are ongoing on all three sites. The roads in Site 2 to be completed with gravel by end of this week. Drainage, culvert works and compaction of the side slopes of the newly formed roads are outstanding.
- The location of the humanitarian hub is yet to be confirmed by the local authorities. The work on access road to the helipad (5km) and to the main trunk road (2km) has commenced.
- Frequent rains are posing challenge.

**Central Equatoria State**

**Protection of Civilians (PoC) site extension works at PoC 3 in Juba :**

- Culvert installation at major crossing along the internal drainage is 85% completed.
- 95% of the internal fence work is completed, pending on installation of suitable sizes of culverts on the internal and external roads to address the flooded sections of the road.

**Local labor at sites**

- 72 male and four female labourers have worked as operators/guard (male) and cooks (female) at PoC 3 and Mingkaman IDP sites.

**Health and safety**

- UNOPS ensures that the workers on site are provided with adequate Personal Protective Equipment.

Work Package Status (May 2014)

Work Package	Status	Expected Completion Date
<b>Mingkaman/Aerial:</b>		
Helipad Construction	Completed	4 March
Emergency Infrastructure Assessment	Completed	5 March
Juba-Mingkaman Road Assessment	Completed	14 March
Support to ACTED in the clearing of settlement sites	Completed	26 April
Construction of access and internal camp roads for three IDP sites and platform for humanitarian hub	Ongoing	30 June
<b>Yida and Ajuong Thok/ Pariang:</b>		
Infrastructure assessment	Completed	16—21 May
<b>Rumbek:</b>		
Construction of platform and installation of 4 Mobile Storage Units	Completed	19 May
<b>Juba:</b>		
Extension of the Protection of Civilians (PoC) site at PoC 3	Ongoing	30 June

For more information, please contact [fumiea@unops.org](mailto:fumiea@unops.org)

Progress Photos



The roller rolling gravel wearing course at IDP site 2—Mingkaman



The excavator opening stumps and off shoots in IDP site 1—Mingkaman



Heavy rain constrained culvert work by flooding the culvert—PoC 3, Juba



Flooded sections of the internal and external road after the rain on 21 May—PoC3, Juba